

Construction Site Inspection Plan and SWPPP Inspection Form

Construction site inspections are conducted for land-disturbing projects which have the potential to discharge stormwater runoff into our MS4 (Municipal Separate Storm Sewer System).

Timing

Construction site inspections are conducted:

- · Before the start of construction, after the placement of temporary BMPs
- During construction (weekly and/or every 0.5" rain event)
- · At the end of the construction

Site Priority

All construction sites are considered priority if they have the potential to discharge into water bodies or our MS4. Sites will be inspected with a frequency deemed appropriate during the site plan review process and with consideration to rainfall events. In addition, any site where compliance is a concern will be inspected more frequently.

Inspection Procedure

Inspections are the responsibility of Environmental Services Construction and are conducted using the attached construction site inspection form. The intent of the inspection is to verify and document that BMPs are performing. All completed inspection forms are kept in Project / TAC files and entered into the SWPPP database.

Enforcement

Instances of non-compliance will be handled with successively more rigorous enforcement measures.

- Verbal notice of violation
- 2. Dollar hold (stop work order)

Dollar hold will be lifted upon compliance.



Construction Site Inspection Form

| Site: . | | | Inspection Date: |
|---------------------------------------|---|--------------|--|
| Inspec | ject owner: Private City of Delra S NO N/A SWPPP documents are of Erosion and Sedimentation Erosion is being controlled Sedimentation is being controlled All other sources of pollution Prior non-compliance is Changes required (communication Changes Pollar Hold Release Dollar Hold | | Longitude/Latitude: |
| Days | since la | st rainfall: | Amount: |
| Receiving water body (if applicable): | | | |
| Project owner: | | | |
| YES | NO | N/A | |
| | | | SWPPP documents are on site and available. |
| | | | Erosion and Sedimentation Controls are installed as shown on plan. |
| | | | Erosion is being controlled on site. |
| | | | Sedimentation is being contained on site. |
| | | | All other sources of pollution are being contained/controlled. |
| | | | Prior non-compliance issues have been addressed. |
| | | | Changes required (comments) |
| | | | Dollar Hold |
| | | | Release Dollar Hold |
| Comments: | | | |
| | | | |
| | | | |
| - | | | |
| | | | |
| | | | |