



## Construction Site Inspection Plan and Inspection Form

Construction site inspections are conducted for land-disturbing projects 1 acre or greater in size which have the potential to discharge stormwater runoff into our Municipal Separate Storm Sewer System (MS4).

### Timing

Construction site inspections are conducted:

- Before the start of construction, after the placement of temporary BMPs
- During construction (one or more inspections, based on the project's potential for discharge to our MS4)
- At the end of the construction

### Site Priority

All construction sites are considered priority if they have the potential to discharge into water bodies or our MS4. Sites will be inspected with a frequency deemed appropriate during the site plan review process and with consideration to rainfall events. In addition, any sites where compliance is a concern will be inspected more frequently.

### Inspection Procedure

Inspections are the responsibility of the SIRWCD designee or the District's Engineer and are conducted using the attached construction site inspection form. The intent of the inspection is to verify that BMPs are performing and to document the inspections. All completed inspection forms are kept at the District's office. Please contact the office administrator for assistance at (561) 747-0550.

### Enforcement

Instances of non-compliance will be handled through Palm Beach County with successively more rigorous enforcement measures.

1. Notice of Violation
2. Stop work order
3. Fines

The construction site inspector will issue notices of violation or stop work orders as deemed necessary. Fines will be issued in accordance with the Palm Beach County fee schedule.



## Construction Site Inspection Form

Site: \_\_\_\_\_

Date of Inspection: \_\_\_\_\_

Address: \_\_\_\_\_

Lat/Long of discharge point: \_\_\_\_\_ Receiving water body: \_\_\_\_\_

Project owner: ☐ Private ☐ Public

**YES NO N/A**

- |                          |                          |                          |   |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Erosion & Sedimentation Controls are installed as shown on the permitted plans. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Erosion is being controlled on site.  |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Sedimentation is being contained on site.                                       |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | No indication of sedimentation leaving the site.                                |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | SWPP & completed inspection forms are on site & available.                      |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Prior non-compliance issues have been addressed.                                |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All other sources of pollution are being controlled.                            |

**Comments:**

---

---

---

---

---

---